

FORSYTH COUNTY SCHOOLS 2014 CAPITAL PROGRAM TIMELINE

LOCATION	CONSTRUCTION PROJECT	ARCHITECT	A/E START	GC/CM	OPEN	SUMMARY STATUS
HIGH SCHOOL ADDITIONS AND MODIFICATIONS						
North Forsyth H.S.	Stadium visitors concession and restroom	BRPH	Done	Charles Black	Done	Certificate of Occupancy issued 8/14/14
	Gymnasium and Cafeteria	FSF	Done	Barton Malow	Aug-16	interiors in progress
	Additions	FSF	Done	Barton Malow	Aug-16	
	Renovations	FSF	Done	Barton Malow	Aug-17	
Forsyth Central H.S.	Additions	CPL	Done	Parrish	Aug-16	interiors in progress, Drama, Choral, Field House C.O.'d
	Renovations	CPL	Done	Parrish	Aug-17	
South Forsyth H.S.	Gymnasium and Cafeteria	MSSA	Done	Balfour Beatty	Aug-16	interiors in progress
	Additions	MSSA	Done	Balfour Beatty	Aug-16	
	Renovations	MSSA	Done	Balfour Beatty	Aug-17	
Lambert H.S.	Additions- 19 classrooms , band	BRPH	Done	Charles Black	Aug-16	interiors in progress
	Renovations	BRPH	Done	Charles Black	Aug-16	
	Artificial Turf Field (IGA \$, not bond)	Breedlove	Done	Shaw	Done	
West Forsyth H.S.	Additions - Performing Arts (Band,Choral)	BRPH	Started	Apr-16	Apr-17	design complete
	Renov's (Art,Computer,Engineering Labs)	BRPH	Started	Apr-16	Aug-17	GC preproposal conference 3/31/16, proposals due 4/19/16
High School #7	Denmark HS New Construction	BRPH	Started	Mar-16	Jun-18	General Contractors BAFO's & interviews conducted 4/12/16
Denmark H.S.		BRPH	Started	Mar-16	Jun-18	







North Forsyth High School – Gym



Parrish Construction 04/04/16
Forsyth Central High School
Cumming, GA
SkyQueen Aerial Photography



Forsyth Central High School – Cafeteria





South Forsyth High School - Gym



Lambert High School

Print #160326045

Date: 03/26/16

Lat/Lon: 34.105773 -84.138922

Order No. 59776



Aerial Photography, Inc. 954-568-0484



Lambert High School

Print #160326042

Date: 03/26/16

Lat/Lon: 34.105773 -84.138922

Order No. 59776



Aerial Photography, Inc. 954-568-0484



Lambert High School – Band Room

MIDDLE SCHOOL ADDITIONS AND MODIFICATIONS						
Liberty M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	Modifications for performing arts	James Buckley	Sep-15	Apr-16	Aug-17	General Contractor bids received 3/24/16
	Expand Band Classroom	James Buckley	Sep-15	Apr-16	Aug-17	
Little Mill M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	Modify front drive entrance	McFarland Dyer	Sep-16	Mar-17	Aug-17	
North Forsyth M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	Media center , performing arts, team room	James Buckley	Sep-15	Apr-16	Aug-17	General Contractor bids received 3/24/16
	HVAC replacement / modification	CGE	Done	Capital City	Aug-15	HVAC completed
Otwell M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	Expand technology lab , drama	James Buckley	Sep-15	Apr-16	Aug-17	General Contractor bids received 3/24/16
Piney Grove M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	Front Drive sidewalk	McFarland Dyer	Sep-16	Mar-17	Aug-17	
	Modify technology lab	James Buckley	Sep-15	May-16	Aug-17	Design to be complete May
South Forsyth M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	23 Classroom Addition	James Buckley	Done	RaLin	Aug-16	interiors in progress
	Expand Media Ctr ,Cafeteria, Modify PA	James Buckley	Done	RaLin	Aug-16	loop road in progress
	HVAC replacement / modification	James Buckley	Done	RaLin	Aug-16	
Riverwatch M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	24 Classroom Addition	James Buckley	Done	RaLin	Aug-16	brick, MEP rough, interiors in progress
	Expand band room	James Buckley	Done	RaLin	Aug-16	
Vickery Creek M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	Expand Media Ctr , Technology Lab	James Buckley	Sep-15	Apr-16	Aug-17	General Contractor bids received 3/24/16
	HVAC replacement / modification	CGE	Done	Capital City	Aug-15	HVAC completed
Middle School #10 (DeSana Middle School)	MS #10 New Construction	James Buckley	Done	Evergreen	Aug-16	interior finishes , punchlist & asphalt in progress
Middle School #11	MS #11 land purchase					search, due dilligence options in progress



South Forsyth Middle School



South Forsyth Middle School



Riverwatch Middle School



Riverwatch Middle School













ELEMENTARY SCHOOL ADDITIONS AND MODIFICATIONS						
Brandywine ES	Brandywine ES New Construction	LPBC	Done	Charles Black	Aug-16	interior finishes , punchlist & asphalt in progress
Midway ES	Sanitary sewer service	CEC	Started	Mar-16	Nov-16	March 9th bids received
Daves Creek	HVAC replacement / modification	CGE	Done	Waters	Aug-15	HVAC completed
Settles Bridge	HVAC replacement / modification	CGE	Done	Capital City	Aug-15	HVAC completed
General	security,media ctr, partitions, parking	TBD				



Brandywine Elementary School

Print #160326060

Date: 03/26/16

Lat/Lon: 34.131329 -84.248087

Order No. 49821



Aerial Photography, Inc. 954-568-0484



Brandywine Elementary – Classroom