

## FORSYTH COUNTY SCHOOLS 2014 CAPITAL PROGRAM TIMELINE

LOCATION	CONSTRUCTION PROJECT	ARCHITECT	A&E START	GC/CM	OPEN	SUMMARY STATUS
HIGH SCHOOL ADDITIONS AND MODIFICATIONS						
North Forsyth H.S.	Stadium visitors concession and restroom	BRPH	Done	CB	Done	Certificate of Occupancy issued 8/14
	Gymnasium and Cafeteria	FSF	Started	Mar-15	Aug-16	kick off meeting 8/25 , schematic design and surveys in progress
	Additions	FSF	Started	Mar-15	Aug-16	11 Prequalified Construction Managers
	Renovations	FSF	Started	Mar-15	Aug-17	
Forsyth Central H.S.	Additions	CPL	Started	Jun-15	Aug-16	kick off meeting 8/27 , schematic design and surveys in progress
	Renovations	CPL	Started	Jun-15	Aug-17	18 Prequalified Construction Managers
South Forsyth H.S.	Gymnasium and Cafeteria	MSSA	Started	Jun-15	Aug-16	kick off meeting 8/26 , schematic design and surveys in progress
	Additions	MSSA	Started	Jun-15	Aug-16	13 Prequalified Construction Managers
	Renovations	MSSA	Started	Jun-15	Aug-17	
Lambert H.S.	Additions- 19 classrooms , band	BRPH	Started	Apr-15	Aug-16	Lambert stakeholder committee kick off meeting 10/3
	Renovations	BRPH	Started	Apr-15	Aug-16	18 Prequalified General Contractors
West Forsyth H.S.	Additions	BRPH	Mar-15	Aug-15	Jan-17	WFHS stakeholder committee formed
	Renovations	BRPH	Mar-15	Aug-15	Jan-17	
High School #7	Land Purchase					purchase due dilligence process in progress, closing November
	HS #7 New Construction	BRPH	Mar-15	Nov-15	Jun-18	
MIDDLE SCHOOL ADDITIONS AND MODIFICATIONS						
Liberty M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	Modifications for performing arts	James Buckley	Apr-15	May-15	Aug-15	
	Expand Band Classroom	James Buckley	Mar-15	Oct-15	Aug-16	
Little Mill M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	Modify front drive entrance	McFarland Dyer	Sep-14	Mar-15	Aug-15	

North Forsyth M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	Renovations media center performing arts	James Buckley	Jan-15	Sep-15	Aug-16	
Otwell M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	Expand technology/engineering classroom	James Buckley	Mar-15	Oct-15	Aug-16	
Piney Grove M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
		McFarland Dyer	Sep-14	Mar-15	Aug-15	
	Modify technology lab	James Buckley	Mar-15	Oct-15	Aug-16	
South Forsyth M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	23 Classroom Addition	James Buckley	Oct-14	Jul-15	Aug-16	16 Prequalified General Contractors
	Expand Media Ctr ,Cafeteria Modify Perf Arts	James Buckley	Oct-14	Jul-15	Aug-16	
	Conduct traffic study	James Buckley	Oct-14	Jul-15	Aug-16	
Riverwatch M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	24 Classroom Addition	James Buckley	Oct-14	Jul-15	Aug-16	16 Prequalified General Contractors
	Expand band room	James Buckley	Oct-14	Jul-15	Aug-16	
Vickery Creek M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	Expand Media Ctr Modify Perf Arts	James Buckley	Jan-15	Sep-15	Aug-16	
Middle School #10	MS #10 New Construction	James Buckley	Started	Dec-14	Aug-16	11 Pr'd GCs, GDOE Design app, 10/22 adv, 11/20 bid
Middle School #11	MS #11 land purchase					
ELEMENTARY SCHOOL ADDITIONS AND MODIFICATIONS						
Brandywine ES	Brandywine ES New Construction	LPBC	Started	Dec-14	Aug-16	15 Pr'd GCs, GDOE Design app, 10/15 adv, 11/13 bid
Midway ES	Sanitary sewer service	CEC	Started	Jul-15	Aug-16	Civil Engineer Consultants Inc design in progress
Daves Creek	HVAC replacement / modification	CGE	Started	Jan-15	Aug-16	Chad Griffith Engineering desgin in progress
Settles Bridge	HVAC replacement / modification	CGE	Started	Jan-15	Aug-16	Chad Griffith Engineering desgin in progress
General	security,media ctr, partitions, parking	TBD				