

FORSYTH COUNTY SCHOOLS CAPITAL PROGRAM

LOCATION	CONSTRUCTION PROJECT	ARCHITECT	A/E START	GC/CM	OPEN	SUMMARY STATUS
HIGH SCHOOL ADDITIONS AND MODIFICATIONS						
North Forsyth H.S.	Stadium visitors concession and restroom Additions & Cafeteria	BRPH	Done	Charles Black	Done	Certificate of Occupancy issued 8/14/14
	Gymnasium	FSF	Done	Barton Malow	Done	FM Certificate of Completion issued 5/31/16 , Furniture installed
	Renovations (Band,Choral,Classrooms)	FSF	Done	Barton Malow	Done	FM Certificate of Occupancy issued 6/24/16
		FSF	Done	Barton Malow	Done	FM Certificate of Occupancy issued 12/20/16
Forsyth Central H.S.	Additions	CPL	Done	Parrish	Done	FM Certificate of Occupancy issued 5/17/16 , Furniture installed
	Renovations (STEM labs)	CPL	Done	Parrish	Done	Renovations completed 12/2
South Forsyth H.S.	Gymnasium , Adds, Cafeteria	MSSA	Done	Balfour Beatty	Done	FM Certificate of Occupancy issued
	Renovations East Hall Classrooms	MSSA	Done	Balfour Beatty	Done	FM Certificate of Occupancy issued 9/20/16
	Renovations (W Hall Classrooms, Culinary)	MSSA	Done	Balfour Beatty	Done	FM Certificate of Occupancy issued 11/1/16
Lambert H.S.	Additions- 19 classrooms , band	BRPH	Done	Charles Black	Done	FM Certificate of Completion issued 5/27/16, Furniture installed
	Renovations (Engineering & Health Labs)	BRPH	Done	Charles Black	Done	FM Certificate of Completion issued 7/27/16, Furniture installed
	Artificial Turf Field (IGA \$, not bond)	Breedlove	Done	Shaw	Done	
West Forsyth H.S.	Additions - Performing Arts (Band,Choral)	BRPH	Done	Cooper & Co	Done	FM Certificate of Completion issued 3/16/17, Furniture installed
	Renov's (Art,Computer,Engineering Labs)	BRPH	Done	Cooper & Co	Jul-17	FM Certificate of Completion scheduled for 7/21/17
Denmark H.S.	Denmark HS New Construction	BRPH	Done	Barton Malow	Jun-18	masonry , MEP, permanent power, interior framing, roofing, windows, athletic fields in progress
Alliance Academy	Alliance Academy New Construction	MSSA	Done	Carroll Daniel	Jun-18	masonry , MEP, permanent power, interior framing, roofing, windows in progress











MIDDLE SCHOOL ADDITIONS AND MODIFICATIONS						
Liberty M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	Modifications cafeteria	James Buckley	Done	Kevin Price	Done	Cafeteria renovations completed
	Expand Band Classroom	James Buckley	Done	Kevin Price	Done	FM Completion 3/31/17, punchlist complete
Little Mill M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	Modify front drive entrance	McFarland Dyer	Sep-16	Done	Done	Complete
North Forsyth M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	Media center , band , team room	James Buckley	Done	Kevin Price	Done	FM Completion 4/10/17, punchlist complete
	HVAC replacement / modification	CGE	Done	Capital City	Done	HVAC completed
Otwell M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	Expand engineering lab , band	James Buckley	Done	Kevin Price	Done	FM Completion 3/31/17, punchlist complete
Piney Grove M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	Front Drive sidewalk	McFarland Dyer	Done	Done	Done	Complete
	Modify technology lab	James Buckley	Done	Kevin Price	Done	Tech Lab Renovation completed 10/1/16
South Forsyth M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	23 Classroom Addition	James Buckley	Done	RaLin	Done	FM Certificate of Completion issued 5/24/16, Furniture installed
	Expand Media Ctr ,Cafeteria, Modify PA	James Buckley	Done	RaLin	Done	Expansions completed 8/2/16
	HVAC replacement / modification	James Buckley	Done	RaLin	Done	
Riverwatch M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	24 Classroom Addition	James Buckley	Done	RaLin	Done	FM Certificate of Completion issued 5/19/16, Furniture installed
	Expand band room	James Buckley	Done	RaLin	Done	Band Renovation completed 8/1/16
Vickery Creek M.S.	Modify front entrance for security	James Buckley	Done	Done	Done	Complete
	Expand Media Ctr , Engineering Lab	James Buckley	Done	Kevin Price	Done	FM Completion 3/31/17, punchlist complete
	HVAC replacement / modification	CGE	Done	Capital City	Done	HVAC completed
DeSana MS	MS #10 New Construction	James Buckley	Done	Evergreen	Done	FM Certificate of Occupancy issued 6/15/16 , furniture installed
Middle School #11	MS #11 land purchase					search, due dilligence options in progress

ELEMENTARY SCHOOL ADDITIONS AND MODIFICATIONS

Brandywine ES	Brandywine ES New Construction	LPBC	Done	Charles Black	Done	Certificate of Occupancy issued 6/9/16 , furniture installed
Midway ES	Sanitary sewer service	CEC	Started	MidSouth	Done	Completed 7/12/16
Daves Creek	HVAC replacement / modification	CGE	Done	Waters	Done	HVAC completed
	Security Access Corridor	LPBC	Done	Adams	Jul-17	GC Contract & NTP 4/27/17 , construction in progress
Mashburn	Security Access Corridor	LPBC	Done	Amacher	Done	Certificate Completion received, punchlist substantially complete
Settles Bridge	HVAC replacement / modification	CGE	Done	Capital City	Done	HVAC completed
General	security,media ctr, partitions, parking	TBD				