Presentation to the Multnomah County Board of Commissioners October 28, 2010

EAST COUNTY COURTSProject Report









Benefits of the new East County Courthouse

- East County is the fastest growing area of Multnomah County
- Oregon State Statute requires provision of court services to citizens East of 122nd Avenue in Gresham
- Targeted services include:
 - District Attorney
 - Court Services
 - Misdemeanors through trial and sentencing
 - Violations mostly traffic
 - Small Claims along with Pre-Trial Mediation
 - Ex Parte Hearings
 - Domestic Relations Self-Help Center
 - East County Document filing
- Reduces commuting to the over-taxed downtown Courthouse
- Provides an anchor development in the Rockwood Community
- Provides the County with a secure and efficient Data Center that meets industry standards

Board Resolutions

- ✓ October 1, 2009 approved the updated FAC 1 and authorized Facilities to proceed through Schematic Design at a cost not to exceed \$800,000
- ✓ January 1, 2010 affirmed exemption to use a CM/GC method for project construction
- ✓ April 22, 2010 Board approved \$1.8 million in funding for the development of constructions documents
- ✓ August 26, 2010 approved the FAC 1 Project plan to incorporate the Multnomah County Office of Information Technology's Data Center into the project and established a county wide Recovery Zone


Project Objectives

- Identity: Facility will reflect prominence and importance of providing due process to Multnomah County citizens east of 122nd while reflecting fiscal responsibility to the taxpayers.
- Operations: Use of durable, sensible materials and systems, focused on low long-term operational cost, and a functional, efficient facility that is easy to maintain.
- Longevity: The facility is intended to last at least 80 years, and designed to accommodate future growth of three additional courtrooms.
- Sustainability: The project team is working toward the goal to achieve a LEED Gold rating, meet the Architecture 2030 Challenge, and will incorporate the 1.5% Solar program.
- Minority Involvement: The County is seeking high levels of participation from M/W/ESB businesses and organizations.

Significant Accomplishments

- Selected Howard S. Wright Constructors (HSW) for Preconstruction services and completion of Schematic Design Cost Estimates
- Developed an M/W/ESB contracting approved by County Purchasing
- Effectively incorporating a new County Data Center into the project
- Completing abatement and deconstruction of Rockwood Lanes and KFC
- Incorporating a geothermal ground source open loop heat pump
- Obtained Type III Land Use approval from the City of Gresham
- In partnership with County and City of Portland, incorporated the "Clean Diesel" Pilot Program
- Coordinating with Regional Arts and Cultural Council for public art program
- Focusing on LEED Gold and Architectural 2030 Challenge
- Established County as a Recovery Zone as outlined in the American Recovery and Reinvestment Act
- Completed 80% Construction Documents and cost estimates

DECONSTRUCTION PHOTOS



DECONSTRUCTION PHOTOS




DECONSTRUCTION PHOTOS



EAST COUNTY COURTS SITE PLAN



EAST COUNTY COURTS BASEMENT PLAN






EAST COUNTY COURTS FIRST FLOOR PLAN



- 1. Public Lobby
- 2. Traffic Courtroom
- 3. Court Administration
- 4. Core
- 5. Storage
- 6. Court Security
- 7. Bicycle Storage / Locker
- 8. Court Child Care




EAST COUNTY COURTS SECOND FLOOR PLAN



- 1. Public Lobby
- 2. Civil Courtroom
- 3. Jury Rooms
- ۵. Core



EAST COUNTY COURTS THIRD FLOOR PLAN



- 1. Public Lobby
- 2. District Attorney SED
- 3. District Attorney CSD
- 4. Judicial Suite
- 5. Core



EAST COUNTY COURTS from 185th & Stark



EAST COUNTY COURTS Main Entrance



EAST COUNTY COURTS



EAST COUNTY COURTS



LEED and Sustainability Objectives:

- LEED Gold at 65 Points
- Recycle 90% 95% of Deconstructed Buildings
- Architecture 2030 Challenge with Ground Source Heat Pump
- Incorporate 1.5% Solar program with photovoltaic array on roof
- Incorporate Eco Roof to maximize solar utilization
- Harvest grey water for building use
- Installation of "Take Back the Tap" water fountains in building
- Native Vegetation to reduce long term irrigation needs
- On-Site Stormwater Management with Infiltration Planters
- "Clean Diesel" Program for Off Road Machine Retrofits
- Smart Building System Lighting, Ventilation and Access
- Radiant Floor Slab
- Data Center Heat Recovery
- PGE Dispatchable Power

IT Data Center Component

- Achieves economy of scale thru incorporation into project
- Located in a secure building to reduce risk to County data operations
- Maximizes efficiency through consolidation of Courts IT equipment with Data Center

Overall Project Estimate Comparative Summary (w/o Data Center)

CONCEPTUAL BUDGET - OCTOBER 1, 2009					IL 2	010	OCTOBER 2010					
HARD COSTS	Basis		Cost	Basis		Cost	Basis		Cost			
Building Cost		\$	10,362,800		\$	11,297,378	41,476 SF	\$	10,845,696			
Site Development Cost		\$	2,000,000		\$	1,002,405		\$	1,704,960			
Existing Bldg Abatement & Recycling					\$	406,173						
Environmental Allowance								\$	150,000			
Courts / Data Center Cost Allocation							256 SF	\$	123,909			
Sub-Total		\$	12,362,800		\$	12,705,956		\$	12,824,565			
Fees												
Profit & Overhead				2.50%	\$	317,649	1.95%	\$	250,079			
Contractor Insurance				0.75%	\$	95,295	0.75%	\$	96,184			
Contractor Bond				0.75%	\$	95,294	0.66%	\$	84,001			
Building & Site Development Sub-Total	37,500 SF	\$	12,362,800	37,880 SF	\$	13,214,194	41,732 SF	\$	13,254,829			
Estimating Contingency				12%	\$	1,585,703	4%	\$	530,193			
Construction Contingency				8%	\$	1,183,992	8%	\$	1,102,802			
All Contingencies		\$	4,144,625		\$	2,769,695		\$	1,632,995			
Existing Bldg Abatement & Recycling								\$	129,750			
Total Hard Costs		\$	16,507,425		\$	15,983,889		\$	15,017,574			
SOFT COSTS												
FF&E		\$	900,000		\$	661,440		\$	870,817			
All other Soft Costs		\$	3,315,700		\$	2,952,353		\$	3,678,095			
Total Project Costs		\$	20,723,125		\$	19,597,682		\$	19,566,486			
Variance from Oct. 2009 Budget:					\$	(1,125,443)		\$	(1,156,639)			

Data Center Estimate (funded separately from ECC)

DATA CENTER ESTIMATE - OCTOBER 20, 2010										
Hard Costs:	Basis		Cost							
Data Center Component Cost of Work	2,472 SF	\$	1,532,295							
Courts Component Allocation Deduction	(256)		(123,909)							
Sub-Total	2,216 SF	\$	1,408,386							
Fees										
Profit & Overhead	1.95%	\$	27,464							
Contractor Insurance	0.75%	\$	10,563							
Contractor Bond	0.66%	\$	9,225							
Data Center Component Sub-Total		\$	1,455,638							
Estimating Contingency	8%	\$	116,451							
Construction Contingency	8%	\$	116,451							
Total Hard Costs		\$	1,688,540							
Soft Costs:										
FF&E		\$	-							
All other Soft Costs		\$	391,729							
Total Project Costs		\$	2,080,269							

Summary of Estimated Operating Costs

Summary of Estimated Operating Costs Associated w/ East County Courthouse

Comparison of April, 2010 Estimates to Current Estimates

April, 2010 Estimate

Facility Costs For 3 Courtrooms; No Data Center Reduction in Costs for Existing East County Court Leased Space

Debt Service Not Included

		FY 2012	Year 3	Year 5	Year 10	Year 20
Estimated Operating Costs (Less) Current Facility Costs	\$	333,229 \$ (75,375)	457,635 \$ (103.515)	500,070 \$ (113,114)	579,718 \$ (131,130)	756,401 (171,095)
	_					· · · · ·
Total Annual Costs	3	257,854 \$	354,120 \$	386,957 \$	448,589 \$	585,307

October, 2010 Estimate

Operating Costs for 3 Courtrooms and County Data Center

Reduction in Costs for Existing East County Court Leased Space and Data Center in Kelly Building

Additional Groundwater Monitoring/Mitigation Cost

Debt Service Not Included

	FY 2012	Year 3	Year 5	Year 10	Year 20
Estimated Operating Costs	\$ 375,561 \$	515,770	\$ 563,596 \$	653,362	\$ 855,372
Groundwater Monitoring/Mitigation	45,000	45,000	45,000	-	-
(Less) Current Facility Costs	 (121,361)	(292,978)	(308,260)	(371,135)	(493,642)
Total Annual Costs	\$ 299,199 \$	267,792	\$ 300,335 \$	282,226	\$ 361,730

Operating Costs Include

Operations & Maintenance Costs Utilities Asset Preservation Average of \$6.00 - \$7.00 per Square Foot Estimated at \$3.00 per Square Foot Currently \$2.75 per Square Foot

Project Schedule

Task Name	Duration	Start	Finish				2011	_													2012		
				t	Nov	De	Jan		Feb	Mar	Apr	Ma	ay	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
BOARD APPROVAL	0 days	Thu 10/28/10	Thu 10/28/10	0	10/2	8		+													 		+
SUBMIT FOR BLDG PERMIT	0 days	Tue 11/9/10	Tue 11/9/10		∳ ₁1′	1/9					 						 						
CITY REVIEW	41 days?	Wed 11/10/10	Wed 1/5/11		Ť	-	•				 						 						
SECURE BUILDING PERMIT	0 days	Thu 1/6/11	Thu 1/6/11	li		İ	♠ 1 /	6	İ		 												
FINAL BIDDING	16 days?	Tue 11/9/10	Tue 11/30/10	i	=	h			İ		 						 						
ESTABLISH GMP	0 days	Fri 12/3/10	Fri 12/3/10			12	/3				 						 						
FINALIZE CONTRACT	6 days?	Mon 12/6/10	Mon 12/13/10	İ		H	İ		į		 												
EXECUTE CONTRACT	14 days?	Tue 12/14/10	Fri 12/31/10	i		ļ	—		İ		 												
GROUNDBREAKING	0 days	Fri 1/7/11	Fri 1/7/11				4 1/	7			 						 						
CONSTRUCTION	275 days?	Mon 1/10/11	Fri 1/27/12				1															ነ	
MOVE - IN & FIT - UP	20 days?	Fri 2/3/12	Thu 3/1/12						İ		 												h
BUILDING OPENS	0 days	Thu 3/1/12	Thu 3/1/12				-		l														3/1

RECOMMENDATIONS

Approve the Construction and Financing of the East County Courthouse