SCHE	MATIC DESIGN WORKPLAN (REVISED)																	
	vn Associates, Architects Inc. (WRA)											<u> </u>						
9/29/2017	WI Associates, Architects inc. (WITA)												+					
9/29/2017	TASK	Aug-1	7	Sep-1	7	Oct-17		Nov-17	7	Dec-17		Jan-18	+	Feb-18	Mar-18		Apr-18	May-18
	TAGK						30		_			1 8 15 22 29	, ,			2		
		7 14 21	1 20	4 11 10	3 23	2 9 10 23	30	0 13 20	21	4 11 10	23	1 0 13 22 28	, ,	3 12 19 2	0 3 12 19 20	1 -	9 10 23 3	0 7 14 21 2
		PROGRAM	1 VER	RIFICATION														
		SD - OPTIO																
				EB	~	~~~	$\overline{}$		~		\sim	~~~~	\sim	~~~				
		PUBLIC PR			<u> </u>	* * * * * *			$\overrightarrow{\sim}$	7 , , ,		<u> </u>		<u> </u>	1 1 1 1 1	1		
*	Decision: Confirm Program + Select Cypress Option					M	Y				人		\	ىلىد	WW.			WWW.
	Decision. Commit Program + Select Cypress Option						(2								
\Rightarrow	Completion of Schematic Design						(f I		$ \lambda $				-				
\Rightarrow	Town Meeting						(* *		7								\
							(\									
	START																	
	August 8: Building Commission 1																	
	PROGRAM VERIFICATION																	
	August 10: Headmaster and School Administraction (H + SA)																	
	August 11: H + SA																	
	August 24: H + SA																	
	August 25: Co-Chairs																	
	August 25: H + SA																	
	September 1: Co-Chairs																	
	September 13-15: Intensive Design Process 1 (IDP)																	
	September 13: H + SA																	
	September 13-15: User Groups for Cypress (7 meetings): Deans, 9th Grade Teachers, Student Support, Electives Group, Fitness, Librarian, Group of rising 10th Graders																	
	September 13-15: User Groups for Science (6 meetings): Physics Faculty, Biology Faculty, Chemistry Faculty, Elective Science Course Faculty, Faculty Group all Sciences, Student Group																	
	September 15: H + SA												I					
	Adult Education (verify date)										-							
	Rec Department (verify date)																	
	October 17: School Committee (Educational components)												1					
	October 26: School Committee (preview for 11/9 vote)												1					
	November 6: (Public Hearing)												1					
	KEY PROGRAM VERIFICATION TASKS															1		

9/29/2017																		
	TASK	Aug-17		Sep-17	7	Oct-17		Nov-17	,	Dec-17	7	Jan-18		Feb-18	Mar-18		Apr-18	May-1
		7 14 21	28	4 11 18	25	2 9 16 23	30	6 13 20	27	4 11 18 2	25	1 8 15 22	29	5 12 19 2	6 5 12 19 2	6 2	9 16 23 3	30 7 14 2
1	Review Vision and Program Assumptions with Headmaster & School Administration (H + SA)																	
2	Conduct 3-day IDP (Intensive Design Process) including meeting with user groups including faculty, staff, and student groups																	
3	Review HMFH Program Summary; identify the range of potential program revisions under consideration; draft set of program options to evaluate recommendations and facilitate decision on final program.																	
4	Cost Benchmark																	
	SCHEMATIC DESIGN - OPTIONS (THROUGH OCTOBER)																	
	September 15: Co-Chairs Cypress 1																	
	September 29: BHS Expansion Building Committee 1 (8 - 10am)																	
	October 3: H + SA, Cypress (+ Science)																	
	October 3: IDP 2																	
	October 6: Co-Chairs Cypress 2																	
	October/20/Cq-Chains Cypnesq3////////////////////////////////////																	
	October (date TBD): BHS Expansion Building Committee 2 (8 - 9:30pm)																	
	[October 26: School Committee - see Program above] KEY SCHEMATIC DESIGN OPTIONS TASKS																	
1	KEY SCHEMATIC DESIGN OPTIONS TASKS Develop Cypress Urban Site Options: Mapping, Conceptual Stacking Plans, Sections, Design Impacts																	
2	Review and refine w/ H + SA, Co-Chairs and BHS Expansion Building Committee																	
3	Incorporate Impact from MBTA process																	
4	Conduct IDP 2 (1 day)																	
5	Present Options to evaluate recommendations and facilitate decision on preferred option																	
6	Cost Benchmark																	
	SCHEMATIC DESIGN - PREFERRED September 22: Co-Chairs - Science 1										T		1					
	October 13: Co-Chairs - Science 2 + Tappan										+		+					
	October 13: Co-Chairs - Science 2 + Tappan October 31: H + SA - Cypress + Science										+		\dashv					
	October 31: IDP 3										+		\dashv					
	November 3: Co-Chairs - Science 3										+		-					
											+		\dashv					
	November 17: Co-Chairs - Cypress 4 November (date TBD): BHS Expansion Building Committee 3 (7 - 9pm)										+		\dashv					
	(November (date 15D). Bits Expansion Building Committee 3 (7 - 3pm)																	

9/29/2017																				\Box
	TASK	Aug-17	•	Sep-1	7	Oct-17		Nov-17	7	Dec-17		Jan-18		Feb-18		Mar-18		Apr-18	May	-18
		7 14 21	28	4 11 18	3 25	2 9 16 23	3 30	6 13 20	27	4 11 18	25	1 8 15 22	29	5 12 19	26	5 12 19 26	2	9 16 23 30	7 14	21 28
	December 1: Co-Chairs - Science 4																			
	December 5-6: IDP 4																			
	December 5: H + SA																			
	December 5: Users																			
	December 6: Users																			
	December 7: School Committee (SD Update)																			
	December 8: Co-Chairs - Cypress 5 December (date TBD): BHS Expansion Building Committee 4 (7 - 9pm) January 9: H + SA																			
	January 12: Co-Chairs - Cypress 6 + Science 5 January (date TBD): BHS Expansion Building Committee 5 February 2: Co-Chairs - Cypress 7, Science 6																			
	February 6: Board of Selectmen 2 (verify date)																			+
	February 6: H + SA February 15: School Committee 3																			
	February 16: Co-Chairs - Cypress 8 Science 7																			
	February 16: Co-Chairs - Cypress 8. Science 7 February (date TBD): BHS Expansion Building Committee 6 March (TBD): BHS Expansion Building Committee (if needed)																			
	KEY SCHEMATIC DESIGN PREFERRED SCHEME TASKS																			
1	Develop Design of Site & 5 Projects: - Cypress - Science Wing - 3rd Floor Back Fill - Tappan - UAB																			
2	Review and refine design direction with H + SA, Co-Chairs and BHS Expansion Building Committee; (Note: Meeting Schedule staggered between Cypress and Science)																			
3	Review and refine Tappan design direction with Parks and Open Space Department																			
4	Conduct IDP 3 (1 day) and IDP 4 (2 days) to review progress and solicit input																			
5	Submit Pricing Package (80%) - January 10 Receive and evaluate estimate Present Estimate - Submit Plan for Review - February 15																			
6	Present recommendations and facilitate decision on Schematic Design.																			
																				\perp
	MBTA																			

9/29/2017												$\overline{}$								\top	
T	ASK	Aug-17		S	ep-17		Oct-17		Nov-17		Dec-17		Jan-18		Feb-18		Mar-18		Apr-18	+	May-18
		7 14 21	28	4 1	1 18	25	2 9 16 23	30	6 13 20	27	4 11 18 2	25	1 8 15 22	29	5 12 19	26	5 12 19 26	2	9 16 23 3	30 -	7 14 21 28
A	ugust 18: Hill Prep 1																				
S	eptember (TBD): Massachusetts Bay Transit Authority (MBTA) 1 (verify date)																				
S	eptember 18 (TBD): Hill Prep 2																				
S	eptember (TBD): MBTA 2 (verify date)																				
0	ctober 10 (TBD): Hill Prep 3																				
0	ctober (TBD): MBTA 3 (verify date) GO / NO GO																				
Ja	anuary 9: MBTA 4 (verify date)																				
Ja	anuary 30: MBTA 5 (verify date)																				
A	pril 10: MBTA 6 (verify date)																				
TI	ECHNICAL																				
S	eptember 22: Traffic + Parking 1																				
S	eptember 22: Building Department (Zoning) 1																				
S	eptember 22: DPW (Department of Public Works) 1																				
0	ctober 13: Fire/Police 1																				
0	ctober 13: Parks & Recreation/ School Athletics 1																				
0	ctober 13: Planning 1																				
D	ecember 8: Planning 2																				
M	arch 1: Traffic + Parking 2																				
M	arch 1: Parks & Recreation/ School Athletics 2																				
M	arch 8: Building Department (Zoning) 2																				
M	arch 15: Fire/Police 2																				
M	arch 15: DPW 2																				
M	arch 22: Zoning 1																				
TI	BD: Transportation Board																				
11	11 Cyprus Preliminary Survey & Science Wing Survey																				
11	11 Cyprus Final Survey																				
G	eotechnical Field Work & Report - Science Site																				
G	eotechnical Field Work & Report - 111 Cyprus																				
E	nvironmental Analysis																				
	Geothermal, Solar, Sunshading, Net zero / LEED, Acoustical																			\perp	
P	ARKING																			\perp	
	11 Cyprus Garage Layouts																			\perp	
1	11 Cyprus Garage Cost Study																			\perp	
Н	SH Traffic & Parking Study																			\perp	
0	ctober (TBD): Town TDM																			\perp	
D	ecember (TBD): Transportation Board										•										

9/29/2017																				
TASK	Aug-17	7	Sep	-17		Oct-17		Nov-17	7	Dec-17		Jan-18		Feb-18		Mar-18		Apr-18		May-18
	7 14 21	28	4 11	18 2	5 2	9 16 23	30	6 13 20	27	4 11 18	25	1 8 15 22	29	5 12 19	26	5 12 19 26	2	9 16 23 3	80 7	14 21 28
February (TBD): Parking TDM (Vote)																				
(Is there available space in the neighborhoods?)	~~~	\checkmark	~~	~	~~	~~~		~~~	~	~~~		~~~	~	~~~		~~~	>	~~~	77	~~~
PUBLIC PROCESS																				
	W	V		V			ノ			<u> </u>	ノ		V		人		V		V	
October 3: Advisory Capitol Subcommittee																				
October 18: Headmaster and School Admin																				
November 9: School Committee (Vote)																				
November 14: Town Meeting (Vote)																				
November (TBD): Parks and Recreation Commission																				
February: Board of Selectmen (Vote) March 9: Co-Chair																				
March 9: Co-Chair																				
March 13: Building Commission 2																				
April 3: H + SA																				
April 6: Co-Chair																				
April (date TBD): BHS Expansion Building Committee 7																				
April 6: Co-Chair April (date TBD): BHS Expansion Building Committee 7 April 24: Advisor Committee to Town Meeting (verify date)																				
April 26: School Committee 4																				
April 27: Co-Chair																				
May 1: Town Election (Vote)																				
May 4: Override Committee (verify date)																				
May 10: Pre-Town Meeting (verify date))
May 11: Co-Chairs)
May 18: Co-Chairs																				
May 15: School Groups (verify date)																				
May 22: School Groups (verify date)																				
May 24: Town Meeting (Vote)																				
November (TBD): Community Meeting 1 (to be scheduled)																				
December (TBD): Community Meeting 2 (to be scheduled)																				
February (TBD): Community Meeting 3 (to be scheduled)																				
BHS ACADEMIC CALENDAR - FOR REFERENCE		1								•										
September 7: First Day Grades 1-9																				
September 8: First Day Grades 10-12																				
September 21: Rosh Hashanah (CLOSED)																				
October 9: Columbus Day (CLOSED)																				
November 10: Prof. Dev. Day (CLOSED FOR STUDENTS)																				
November 22: Early Dismissal)											

9/29/2017																			
TASK	Aug-17	7	Sep-17	7	Oct-17		Nov-17		Dec-17		Jan-18		Feb-18		Mar-18	Apr-18			May-18
	7 14 21	28	4 11 18	25	2 9 16 23	30	6 13 20	27	4 11 18	25	1 8 15 22	29	5 12 19	26	5 12 19 26	2	9 16 23	30	7 14 21 28
November 23-24: Thanksgiving (CLOSED)																			
December 13: K-12 Early Dismissal: Parent Conferences																			
December 25 - January 1: Winter Break/ New Years (CLOSED)																			
January 15: Martin Luther King, Jr. Holiday (CLOSED)																			
January 23 - 25: Mid-terms																			
February 19 - 23: February Break (CLOSED)																			
March 30: Good Friday (CLOSED)																			
April 16 - 20: April Break (CLOSED)																			
May 28: Memorial Day (CLOSED)																			
June 19: Last Day (pending snow days)																			
																<u> </u>			