

Bonita Unified School District
Bid No: 16-17:11
Shull Elementary Relocatable Classroom
Bid Opening Date: November 8, 2016 @ 1:00 p.m.



	Contractor	Base Bid	Low Bid	Addendum #1	Bid Form	Designation of Subcontractors	Bid Bond	Workers' Comp	Non-Collusion Declaration
1	Mobile Modular Construction, Inc.	\$ 224,000.00	\$ 224,000.00	x	x	x	x	x	x
2	1st California Construction, Inc.								
3	Cornerstone Construction Service Inc.	\$ 268,316.85		x	x	x	x	x	x
4	Dayuwang Corp.								
5	DELT Builders, Inc.								
6	GA Dominguez								
7	M Wilson Co.								
8	Marjani Builders	\$ 235,000.00		x	x	x	x	x	x
9	Monet Construction Inc.	\$ 274,000.00		x	x	x	x	x	x
10	PCN3, Inc.	\$ 278,000.00		x	x	x	x	x	x
11	Principles Contracting, Inc.	\$ 316,000.00		x	x	x	x	x	x
12	R Jensen Co., Inc.	\$ 239,000.00		x	x	x	x	x	x
13	SSCMI	\$ 239,000.00		x	x	x	x	x	x
14	UMC, Inc.								
15									
16									
17									
18									
19									
Bid Total		\$	224,000.00						